

BMS for Mission Critical Cooling for Data Center Utilizing PLC Based Control System

Case Studies:

- UT Austin CP2 Control System Upgrade & Standardization
- Utilization of PLC Based Controls for Central Utilities




Project “Facts”

END CUSTOMER:	Fortune 500 Financial Institution
Project:	Tier IV+ Data Center
Purpose:	IT Storage Infrastructure for Financial Institution's Banking Transactions
Industrial Automation Requirements:	PLC Based Design for the Central Utility Plant, Thermal Tank, and Economizer Loop.

**The Owner Needed a Facility that was 100% Reliable with
Absolute Zero allowance for Down Time!**

The Owner Needed a Control System that would support and Facilitate just that!

Sample Data Center MEP Overview



Scope of Work Overview

**Installation of a PLC based Distributed Control System for a
2(N + 1) Data Center Building Management System.**

Scope of work included:

- Controls Design Assist
- Detail Design
- PLC Hardware/Software
- Programming
- Panel Fabrication
- Fiber Network Installation
- Controls Installation
- Controls Mechanical Installation
- Calibration and Startup of all instrumentation



Facility Overview – Phase 1

- (2) Chillers for Critical Plant
- (2) Cooling Towers
- (4) Primary Chilled Water Pumps
- (4) Condenser Water Pumps
- (4) Secondary Chilled Water Pumps
- (2) Emergency Makeup Water Pumps
- (1) Thermal Storage Tank (w/ Thermocline)
- (4) Secondary Chilled Water Pumps
- (2) Water Treatment Systems
- (2) Centrifugal Separators
- (2) Refrigerant Monitoring Systems
- (2) Air Compressor & Dryer Units



Facility Overview– Phase 2

HTCP – High Temp Chiller Plant

- (4) Chillers
- (4) Cooling Towers
- (4) Primary Chilled Water Pumps
- (4) Secondary Chilled Water Pumps
- (4) Condenser Water Pumps
- (1) Water Storage Tanks (Makeup Water)
- (2) Makeup Water Pumps
- (4) Exhaust Fans

LTCP – Low Temp Chiller Plant


- (2) Chillers
- (3) Chilled Water Pumps
- (4) Cooling Towers
- (1) Water Treatment Plant
- (1) Centrifugal Separators
- (1) Refrigerant Monitoring Systems
- (1) Exhaust Fans



Facility Overview– Phase 2

Data Halls and Support Rooms (UPS, Battery and PDU Rooms)


- (14) Air Handling Units (Battery and PDU Rooms)
- (32) Computer Room AHUs – Data Halls
- (18) Computer Room AHUs – Data Hall Support Rooms (UPS, DRUPS)
- (5) Chiller Plant AHUs



Economizer Plant

- (3) Chilled Water Pumps
- (6) Cooling Towers
- (3) Water Treatment Systems
- (2) Centrifugal Separators
- (1) Exhaust Fan

Control System Overview



Control System Overview


Air PLC Control and Monitoring
Remote IO (RIO)
ET200M - Est 1500 pts

Modbus TCP/IP through S7 connections A side


Modbus TCP/IP through S7 connections B side

Fiber Optic Ring Profibus DP B side

Fiber Optic Ring Profibus DP A side



Control System Overview



Challenge – Project Justification

- Overall Concerns about Needs for the added IT Infrastructure
- Potential CAPEX Limitations
- Corporate Initiatives Driving Demand for this Project IF ...
 - Can Be Completed in the predetermined GMP!
 - Can Be Completed in the Critical Window of TIME!
- THUS ...



Challenge – PLC / DCS vs. DDC

Process Automation Controller vs. Direct Digital Controller

- **SYSTEM Comparisons**
 - Intended Use
 - Architecture
 - Software Functionality Requirements
- **SYSTEM Comparisons**
 - MTBF Assessments



Challenge – PLC / DCS vs. DDC

Process Automation Controller vs. Direct Digital Controller

- **PLC / DCS Prevails**
 - Redundant server and controller operations for complete, 100% real-time back-up operations in the event of primary failure.
 - Dual communications paths from HMI to process controllers and from process controllers to field IO (Inputs – Outputs)
 - Controller hardware reliability based requirements
 - Process Controller and HMI performance requirements
 - TOTAL COST OF OWNERSHIP

“GAME ON!”

NEXT STEPS / CHALLENGES

- SCHEDULE ... 3 Months to Make Up!
- SCHEDULE ... 3 Months to Make Up!
- Chiller Plant Automation Design
 - Hardware Design
 - Conceptual Software Design
- SCHEDULE ... 3 Months to Make Up!
- MODBUS / TCPIP CRAH Control



Challenge – Schedule

Solution

Next Day Mobilization to Site for Project Management and Design Team


- Enabled Face to Face Coordination
 - Engineers
 - Contractors
- Provided Field Engineering Support For Build / Design



Solution

Next Day Design Review Meetings Began with Engineer

- Finalize Scope of Work
- Conceptual Design
- Began the “De-Bugging” Process of the Design
- Many “White Board” Sessions!



Challenge – Marshalling / MIMIC Panel Design & Build

Complicated Design

- Manual Plant Control via Relays
- Designed to Run Plant In Case of Control System Failure

Solution

Production Began Without Final Design

- Procurement Coordination with Local Distribution Channel
- Coordination with Manufacture to identify proper BOM
- Imbedded Design Team Resource in Production Facility
- Literally Handed Drawings from Printer to Production!




Challenge – Marshalling / MIMIC Panel Design & Build

Solution

Conducted Software Test Concurrently with Hardware FAT

- Allowed for project progress while Design and Production synched up
- Teamed Siemens Delivery Services with “In House” Prime Controls Engineers to assure Software FAT Success!




Challenge – Software Design with Condensed Schedule

Solution

Conceptual Software Design with Simulation

- Worked with Siemens Engineers in order to implement program successfully
- Utilized PCS7 APL 7.1
 - Communicate to project team that base Siemens engineered (Out of the Box) templates are to be used (no customization)




Challenge – Software Design with Condensed Schedule

Solution

Conceptual Software Design with Simulation

- Conducted FAT test of Blocks / typicals / templates to get operations / engineering approval
- Organized Picture Tree / GRACS folder
- Programmed for future phase 2 Additions to Chiller Plant during Phase 1
- Designed system knowing plant will be operating during Phase 2
 - Allowed for future allocations of IO and POs so no major problems during Phase 2



Challenge – MODBUS TCP / IP CRAH Control

- Original Scope of Work included control of CRAHS(Computer Room Air Handlers) to be done via Hard I/O
 - Changed due to CRAH Manufacturer not having the ability for control via Hard I/O (On board controller had non-volatile memory for Hard IO)
- Spec/Design change that called for control via Modbus/TCPIP
- Chosen path was to control via TCP/IP due to throughput and speed
 - Size of the system taken into account (5000+ Soft IO Points including monitoring)
- Desire to keep redundancy in case primary controller were to fail
- Desire to keep Siemens PCS7 Architecture intact
- Resulting Challenge was now the number of devices being required for Modbus/TCPIP Control...>200 Devices Required with Full Build Out!

Challenge – MODBUS TCP / IP CRAH Control

Solution

Worked with Siemens and Confines of Engineers Spec to Implement a Gateway


- 3rd Party Gateway Implemented to combine multiple devices into one S7 Connection
- Allowed for CRAH Control as well as other Modbus/TCP/IP Devices (Drives, Chillers, Chemical Treatment, etc.)
- Zero Compromise of the Throughput and Speed!
- Able to support full I/O Build Out for both Control and Monitoring!
- Worked with Siemens and 3rd Party Gateway to ensure 417H compatibility for maintained redundancy
- Eliminated the need for OPC Server for Modbus Connectivity



Challenge – Secure Network Design / Implementation in Phases

- Design Industrial network for entire facility during Phase 1
- Fiber Trunk Backbone had to be completely installed during Phase 1
- Size of Facility (Sq Footage, Fiber footage)
- Desire to have One (1) Fiber Cable w/ Multiple (12) Strands vs. Multiple Pulls of Fiber
- Had to Provide Network for both Water Side (PLC/DCS) and Air Side (DDC) of the Plant
- Industrial Security a concern with Critical Nature of Operation
 - No outside communication to network
 - Still need to provide WebHMI for connectivity within network
 - Need to send Alarms/Pages out for critical

Control System Overview



Control System Overview


Air PLC Control and Monitoring
Remote IO (RIO)
ET200M - Est 1500 pts

Modbus TCP/IP through S7 connections A side


Modbus TCP/IP through S7 connections B side

Fiber Optic Ring Profibus DP B side


Fiber Optic Ring Profibus DP A side



Control System Overview



Network Overview



Challenge – Secure Network Design / Implementation in Phases


Solution

- Multi Strand Fiber used. One carrier for conductors, multiple networks within one backbone
- Conduit Backbone installed for all future phases to allow for easy transition
- Independent Ethernet panels to allow for flexibility of installation
- Fan-Out Kits used inside all Ethernet panels. Allowed for multiple networks and termination points for fiber.
- Simatic logon utilized for security. Installed domain server to allow for Windows security access to be utilized on Servers and clients
- Server provided to be interface between industrial networks and customer.
- Server served as firewall, paging/alarming interface, and data gathering

Results

PLC Based Control System via Prime Controls Results

- Full Specification Compliance
- Commissioned and Proven
- Happy Customer
- Control System Enabling a LEED Certified Facility
- Secure Network
- Reliable Building Management System to Ensure Facility UPTIME!



Q & A