

STANLEYCONSULTANTS

Chiller Plant Design Improves Capacity; Saves Time Without New Development

Richard Duane, PE, PMP – Austin Energy Jesse Cabrera, PE, PMP – Stanley Consultants, Inc.





Agenda

Chiller Plant Design

- Austin Energy District Cooling Program
- Downtown District Cooling Program
- Project Drivers
- Challenges
- Solution for DCP4
- Design-Build Schedule
- Summary




District Cooling Program

Background

- Assets
 - 7 District Cooling Plants (3 in Construction)
 - 58,000 Tons
 - 130,000 Ton-hrs of Thermal Storage
- District Cooling Program has 70 Connected Customers
- Over 30 Million Square Feet of Facilities
- Summer of 2019 Provided 24MW Thermal Shift

District Cooling Program Plant Locations





Downtown District Cooling Growth Projections



Project Drivers

Demand for Chilled Water

Fast Track Solution

Site Development

Project Delivery

DCP4 | Development Phase

Best Alternative

- Modular Chilled Water Plant
- On Top of Austin Convention Center
- Design-Build Process



DCP4 | Development Phase

Challenges


- Validate Design Criteria Manual
- Mechanical System Pressurization
- Electrical Limitation of Existing Infrastructure
- Structural Limitation of Existing Roof
- Noise City Ordinance

DCP4 | Mechanical

Solution

 Relocate Chilled Water Pumps


Pressure Sustaining Valve



DCP4 Electrical

Solution

- Found a spare bus tap
- Two independent electrical feeds
- Separate the electrical distribution of DCP4 vs. ACC
- 4000 amp Bus Tap to DCP4



DCP4 | Structural

Solution

- Detailed Analytical Model to Determine Reserve Capacity in the Structure
- Columns of the Supporting Platforms to Only Load Existing Concrete Columns That Had Reserve Capacity
- Intricate Steel Framing Layout



DCP4 | Noise

Solution

- Isolation of Cooling Tower and Plant Equipment
- Increased Wall Thickness of Plant
- Acoustical Louvers Around Chilled Water Pumps
- Acoustical Louvers at Cooling Tower




DCP4 | Modular Chilled Water Plant


Benefits


- Reduced field labor
- Reliable factory quality control practices
- Repeatable factory processes
- Factory controls testing and commissioning
- Performance testing
- Guaranteed on-time delivery
- Fastest lead time from design to completion
- Built in parallel with other construction
- Single source responsibility

DCP 4 Timeline: 16 Months



Timeline: 16 Months






DCP4

Summary

- Mission Accomplished!
- DCP4 Will Be Operational by May 2020
- Thermal Shift toward Austin Energy's Resource, Generation and Climate Protection Goal of 30 MW of Thermal Energy Storage by 2027
- Future Plans

₹



Thank You for Your Time

Richard Duane, PE, PMP – Austin Energy

Power System Engineer Sr.

512-482-5435

Richard.Duane@austinenergy.com

Jesse Cabrera, PE, PMP – Stanley Consultants, Inc.

Business Development Manager

512-427-3616

CabreraJesse@stanleygroup.com

